

## SUNTRUST GATE RENOVATION

### WEBSITE SCHEDULE 3-9-20

March 9	<p>Install temporary gate closed signs at locations above – completed 8:30 AM 3/9</p> <p>Put notice and proposed schedule on website – completed 12:00 noon 3/9</p> <p>Send closure notification to property managers. Also send to Golf Club – completed</p> <p>Approved barricade installation proposal</p>
March 10	<p>Meet with Tardif Electric</p>
Mar 16 – Mar 20	<p>Liberty to trim back plants from wall - completed</p> <p>Nature Coast to remove plants</p> <p>Meet with School Board</p>
March 23-24	<p><b>CLOSE GATE</b> - AMI to install barricades, remove gates, rip out tracks and footers and install conduit – contract approved</p>
March 25 – 27	<p>Tardif Electric to install electrical for flashing lights, install power to center island, and install flood lights on each gate</p>
Mar 30 – Apr 3	<p>Road paving/stripping Milling Mon/Tuesday 3/30-31 Paving Wed/Thurs 4/1-2 Striping Thurs/Fri 4/2-3</p> <p>This includes restriping of Woodlands parkway and ELW Pkwy, adding chevron striping to Quail Forest Gate; Adding ramp for bike and wheel chair access at Walmart pedestrian entrance, paving Metro exit to meet where shopping center left off; installation of bollards at Sunflower and Walmart gates with sleeves; and reworking of SunTrust entrance to include paving and curbing</p> <p>Prepare notice in English/Spanish to hand out to drivers that all commercial vehicles need to use North or South gate</p>
April 1	<p>Arrange for port-o-let to be delivered (notify Allied)</p>
Apr 6 – Apr 7	<p>Painting of wall (Integrity)</p>
Apr 8 – Apr 10	<p>Landscape work/backfill/sod</p>

April 13 -20	Dave to install new barrier arms – one day removal of existing gate operator equipment, 4 – 6 days for installation and setup with the installation of 3 traffic loops. Loop sealant cure time 1 day or 24 hours from installation.  Hold meeting to transition landscape install
April 16-17	Security cameras installed (subject to change) – No contract signed as of 3/9/20
April 20-21	New signage installed Port-o-Let Delivered Tent Installed
April 22	<b>Gates operational at 7:30 am (assuming no complications)</b>  Have cooler with water available
April 22 – 24	Additional security stationed 7:30am – 7:30pm
April 25 - 26	Additional security stationed 8am – 4pm
April 27 – 28	Additional security stationed 7:30am – 10:30am Additional security stationed 4:00 PM – 7:00 PM